

DAILY TIME TICKET

Employee Name:

Michael Beyser

Date:

11/16/05

TIME	JOB/LOT #	DESCRIPTION OF WORK PERFORMED
7:00 - 8:00		
8:00 - 9:00	Roslyn -	8:00 Start. Pack-out front door opening w/ 3/4" OSB on sides & top to accept 8/0 - 6/0 Double Entry door. Install door, adjust & shim as needed.
9:00 - 10:00	9:30 - Scott's Manhasset	Set-up for moldings. Remove trim - 2nd fl. bdrm. windows.
10:00 - 11:00		Coffee break - - Measure for Window board in 2nd fl. bath shower area.
11:00 - 12:00		begin cutting - Stopped project due to need for pan replacement.
12:00 - 1:00		- Lunch - Install Crown Moulding - 2nd fl. bdrm. & adjust where possible.
1:00 - 2:00		begin installing window trim - sills, aprons, etc. & measure for Ext. jambs
2:00 - 3:00		Per Eric, drop everything & clean house as
3:00 - 4:00		thoroughly as possible.
4:00 - 5:00		4:30 - Pack-up.

TOTAL HOURS:

8

FAX DAILY TO (631) 754-1952

PLEASE INCLUDE ALL JOB LOCATIONS & LOT #'S. PLEASE BE SPECIFIC WITH ALL PHASES OF WORK PERFORMED EACH DAY & LOG IT ON THIS SHEET WITH THE TIME SPENT ON THAT ITEM. DOORS, CASING, & BASE "ONLY" ARE CLASSIFIED AS TRIM. ALL OTHER WORK MUST BE SPECIFIED. PLEASE MAKE NOTES ON INCOMPLETE ITEMS & NEEDED MATERIALS/HARDWARE. SNACKS & LUNCH BREAKS ARE NOT PART OF YOUR TOTAL HOURS.

Notes/Materials: